



Town of Chino Valley
 Development Services
 1982 Voss Drive, Chino Valley, Arizona 86323
 Phone: (928) 636-4427
 Email: dpadding@chinoaz.net

MANUFACTURED HOME CONTRACTORS CHECKLIST

THE FOLLOWING INFORMATION MUST BE COMPLETED AND RETURNED TO THE BUILDING DEPT

PRIOR TO REQUESTING A FINAL INSPECTION

- Provided Town of Chino Valley with soil compaction report.
- Drainage away from home – 6” in 10’ or swale diverting water away from home where appropriate
- Home anchored per DFBS standards and inspected
- Longitudinal anchors installed (all wind zones).
- Electrical continuity and Electrical polarity **
- Water test 100 psi for 15 minutes **
- Sewer test per DFBS guidelines **
- Gas test by Town of Chino Valley Building Inspector. **
- Pads, slabs, ribbons poured with 28-day 3000 psi concrete
- Water crossover (if applicable)
- Sewer crossover (if applicable)
- Gas crossover (if applicable) must be quick disconnect
- Pipe and duct support 4’ minimum
- Duct crossover per DFBS guidelines 1 Y- strap recommended

**** Utilities will be Released at Final Inspection**

PERMIT # _____

ADDRESS _____

PARCEL# _____

HUD/FBB # _____

SERIAL # _____

INSTALLER NAME _____

LICENSE # _____

DEALER ADDRESS _____

Contractor Signature: _____

Date: _____